BRUHAT BANGALORE MAHANAGARA PALIKE

COMPLETION REPORT

1	Name of Work	:	Providing Project Management Consultancy Service For Proposed Construction Of SWD Drain At Abbigere Police Station Road To Juice Factory In Ward No.12.
2	Sanctioned Estimate Amount	:	Rs 9,00,000.00
3	Head of Account	:	P 3813.
4	Approval to Tender	:	YES
	Employer	:	BBMP-SWD
	Design Consultants	:	M/s.Shiprama Consulting Engineers pvt.ltd
	Project Management Consultants	:	M/s. Shiprama Consulting Engineers pvt.ltd
	Name of the Agency	:	M/s B N Shomashekar.
	Agreement No./Date/Amount	:	BBMP/EE/SWD/DHZ/AGMT/05/2020-21 Dated-13-09-2021
5	Work Order No.	:	BBMP/EE/SWD/DHZ/WO/05/2020-21 Dated-13-09-2021
6	Date of Commencement	:	07-08-2020
7	Scheduled Date of Completion	:	Till Completion of work
8	Time Extension if any	:	No
9	Actual Date of Completion	:	23-11-2021
10	Delay in Execution of Work	:	No
11	Amount as per Sanctioned Estimate	:	Rs 12,20,000.00
	Amount as per Tender / Agreement	:	Rs 12,20,000.00
	Amount as per Actual Expenditure	:	Rs 9,00,000.00
12	Name of the Officials in Charge of Work	:	
	Asst. Engineer/ Junior Engineer	:	Smt. Indrani
	Asst. Executive Engineer	:	Smt. Manuja R
	Executive Engineer	:	Sri. Shivaprasad.

Certificate:-

Certified that the above work has been executed by the Contractor satisfactorily in accordance with the specifications as entrusted in the agreement.

Assistant Engineer
SWD- Dasarahalli Zone.
BBMP

Asst. Executive Engineer
SWD- Dasarahalli Zone.
BBMP

Executive Engineer
SWD- Dasarahalli Zone.
BBMP

"Approved"

Executive Engineer (SWD)
Dasarahalli Zone, BBMP